

附件2:

东海岛石化产业园区应急池及污水管线管网工程（厂外管线）规划核实对比表 （巴斯夫D820压力消防废水管）											
规划批准						实际建设					
序号	井编号	井/节点坐标(m)		井面/地面	井底/管底	长度(m)	井/节点坐标(m)		井面/地面	井底/管底	长度(m)
		横坐标Y	纵坐标X	标高(m)	标高(m)		横坐标Y	纵坐标X	标高(m)	标高(m)	
1	WA-1	436553.777	2331993.273	6.800	7.202	1532	436553.777	2331993.273	6.800	7.202	1532
2	WA-1.1	436556.166	2331993.273	6.800	6.575		436556.166	2331993.273	6.800	6.575	
3	WAFM-2	436561.047	2331986.056	6.800	3.092		436561.047	2331986.056	6.800	3.092	
4	WA-3	436599.719	2331985.954	6.800	3.526		436599.719	2331985.954	6.800	3.526	
5	WA-4	436655.143	2331986.088	6.800	4.813		436655.143	2331986.088	6.800	4.813	
6	WA-5	436655.152	2331941.014	6.800	4.798		436655.152	2331941.014	6.800	4.798	
7	WA-6	436655.164	2331901.277	6.800	4.798		436655.164	2331901.277	6.800	4.798	
8	WA-7	436655.183	2331839.347	6.800	-2.004		436655.183	2331839.347	6.800	-2.004	
9	WA-8	436753.446	2331839.268	6.800	-2.004		436753.446	2331839.268	6.800	-2.004	
10	WA-9	436753.445	2331825.159	7.000	5.175		436753.445	2331825.159	7.000	5.175	
11	WA-10	436753.491	2331774.291	7.217	5.215		436753.491	2331774.291	7.217	5.215	
12	WA-11	436753.517	2331745.159	6.825	5.238		436753.517	2331745.159	6.825	5.238	
13	WA-12	436753.535	2331725.159	7.160	5.254		436753.535	2331725.159	7.160	5.254	
14	WA-13	436753.450	2331677.995	7.116	5.289		436753.450	2331677.995	7.116	5.289	
15	WA-14	436795.308	2331678.093	7.003	5.322		436795.308	2331678.093	7.003	5.322	
16	WA-15	436835.309	2331678.573	7.009	5.354		436835.309	2331678.573	7.009	5.354	
17	WA-16	436875.309	2331678.801	7.127	5.386		436875.309	2331678.801	7.127	5.386	
18	WA-17	436915.291	2331678.246	7.217	5.418		436915.291	2331678.246	7.217	5.418	
19	WA-18	436955.277	2331677.192	7.282	5.450		436955.277	2331677.192	7.282	5.450	
20	WA-19	436975.707	2331676.653	7.370	5.466		436975.707	2331676.653	7.370	5.466	
21	WA-20	437033.069	2331674.532	7.592	5.512		437033.069	2331674.532	7.592	5.512	
22	WA-21	437055.200	2331673.367	7.807	5.530		437055.200	2331673.367	7.807	5.530	
23	WA-22	437075.970	2331672.422	7.740	5.546		437075.970	2331672.422	7.740	5.546	
24	WA-23	437115.059	2331669.369	7.942	5.578		437115.059	2331669.369	7.942	5.578	
25	WA-24	437154.873	2331665.670	7.526	5.610		437154.873	2331665.670	7.526	5.610	
26	WA-25	437191.646	2331661.933	7.772	5.639		437191.646	2331661.933	7.772	5.639	
27	WA-26	437254.597	2331658.133	7.791	5.689		437254.597	2331658.133	7.791	5.689	
28	WA-27	437295.943	2331655.205	7.644	5.723		437295.943	2331655.205	7.644	5.723	
29	WA-28	437334.418	2331652.798	7.832	5.753		437334.418	2331652.798	7.832	5.753	
30	WAPQ-29	437374.051	2331650.033	7.969	4.705		437374.051	2331650.033	7.969	4.705	
31	WA-30	437414.229	2331647.325	6.985	5.097		437414.229	2331647.325	6.985	5.097	
32	WA-31	437442.712	2331645.319	7.222	5.083		437442.712	2331645.319	7.222	5.083	
33	WA-32	437474.073	2331643.169	7.230	5.067		437474.073	2331643.169	7.230	5.067	
34	WA-33	437514.011	2331640.737	6.949	5.047		437514.011	2331640.737	6.949	5.047	
35	WA-34	437553.920	2331638.041	6.968	5.027		437553.920	2331638.041	6.968	5.027	
36	WA-35	437574.014	2331635.889	7.063	5.017		437574.014	2331635.889	7.063	5.017	
37	WA-36	437613.491	2331632.148	6.922	4.998		437613.491	2331632.148	6.922	4.998	
38	WA-37	437697.240	2331622.689	6.819	4.960		437697.240	2331622.689	6.819	4.960	
39	WA-38	437710.001	2331621.999	6.955	4.947		437710.001	2331621.999	6.955	4.947	
40	WAFM-39	437741.308	2331617.736	6.981	4.561		437741.308	2331617.736	6.981	4.561	
41	WA-40	437757.551	2331614.631	6.987	7.487		437757.551	2331614.631	6.987	7.487	